

## **Aberdeen Creek HOA Irrigation System Check**

**Date:** 08/24/2019

**Checked By:** Cliff Reiss

### **Irrigation Timer / Pump Relay / Pump:**

- (New) PRO-C PCC-600 Controller operating OK
- Rain Sensor operating OK – set at ¼"

### **Irrigation System Zones:**

- **Zone 1 (Center Island)** – OK – no broken spray head or rotors
- **Zone 2 (West Beds)** – OK – no broken spray head or rotors
- **Zone 3 (East Grass)** – OK – no broken spray head or rotors
- **Zone 4 (West Grass)** – OK – no broken spray head or rotors
- **Zone 5 (East Beds/Front Island)** - OK – no broken spray head or rotors

### **Upcoming Maintenance:**

- Mark all heads so none missed in common area Zone 1
- Remove grass around heads – common area and sidewalk rotors
- Place rings around rotors in common area and sidewalk grass areas
- Straighten heads – replace if necessary
- Check for leaking rotors/spray heads and repair/replace
- Check for clogged spray heads and clean / replace
- Adjust coverage pattern on Rotors
- Rewire PRO-C Controller for direct connection (instead of plug); install GFI outlet